BRUHATH BENGALURU MAHANAGARA PALIKE

FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUR DATE

Sl No	Description	Details
1	Name of the Work	Improvements to concrete roads in KG Halli AK Colony an surrounding area in Shettyhalli ward no.12 Shettyhalli Sub Division
2	Estimated cost and Technical Sanction No and Date	Rs.100.00 Lakhs EE/DD/TS/73/20-21 Dt: 28.08.2020
3	Amount of Tender	Rs.100.00 Lakhs
4	Job Code No	012-20-000041
5	Name & Address of the contractor	M/S KRIDL
6	Agreement No & Date	EE/DD/AGR/597/19-20 Date: 30.03.2020
7	No & Date Under which the work order has been issued	EE/DD/WO/597/19-20 Date: 30.03.2020
8	Time limit Originally fixed for completion of time	90 Days
9	Date of application of contractor requesting for extension	1/7/2020
10	Date of receipt of application in Sub Division	1/7/2020
11	Weather time extended	
12	Due date of Starting the work	16/02/2021
13	Due date of Completion of the work	10/3/2021
14	Actual Date of Completion of the work	10/03/2021
15	Progress achieved during first extension	90%.
16	Time extension period applied for	———
17	No of Days	279 Days.
18	Time Extension Recommended	Time extension may be approved with a fine of 10% of 279 days due to Covid Cleaning. Rs 100085.00

E.E. (DD)

Scanned By Scanner Go